

St Kevin's Community Hub

Newsletter



Issue 5 – January 2025

Happy New Year from the St Kevin's Community Hub Site Team!

Progress of Works

North Lanarkshire Council has appointed Kier Construction, via Hub Southwest Scotland, as their preferred contractor to deliver the new St Kevin's Community Hub which will incorporate St Kevin's Primary School and community facilities with completion 2026.

Works continue to progress on programme with Kier having completed the building's concrete foundations and are currently progressing through erection of the structural steel frame.

Over the coming months site drainage will be completed, scaffolding will be erected around the building perimeter for access to install the roof and the ground floor concrete slabs will be poured.

On days when Kier are pouring concrete, site will be required to working extended hours; with works starting at 7am and progressing into the evening.

We apologise for any inconvenience caused during these works and will endeavour to keep any disturbance to a minimum.

Jim Marsh (Project Manager, Kier Construction)

james.s.marsh@kier.co.uk



Community and Social Value

The local community will benefit throughout the build of St. Kevin's Community Hub, as local contractors and small, medium enterprises (SME) will be supported.

Sixteen S4 students from Coatbridge High and St Ambrose High Schools have now been selected to learn new skills on site through Kier's Constructing Futures Scheme in association with Tigers.